BHRUHAT BANGALORE MAHANAGARA PALIKE

EXTENTION OF TIME PROPOSAL

1	Name Of Work	Construction of building and other developmental works at Shadimahal Jakkur layout in ward no. 07.
2	Amount of Work Portion	28-65327-00
3	Estimate cost	30.00 Lakhs
4	Name Of Contractor	Sri B.M.Muniraju
5	Agreement No.	25/2017-18
6	No. and date Under which the work order has been issued	BBMP/EE/BTP/WO/25/17-18 Date: 20.12.2017
7	Time limit originally fixed for completion	60 Days
8	Date of application by the contractor for granting extension of time	19-02-2018
9	Date of receipt of application in the sub-division office	19-02-2018
10	Extension granted if any	-
	1. Form	-
	2. Form	-
11	Work Carried out by the contractor during the original period stipulated in contract	-
12	Work carried out during the first period of extension	-
13	Work carried out during 2nd extension	-
14	Time now applied for	22 Days
15	Date of recommending time limit applied for	19-02-2018
16	Wheather the original application of contractor is enclosed	—
17	Balance work remaining to be done	—

18	Probable time required for completion of remaining work	30days.
19	Cost of work charged establishment charge on the work after the expiry of original period	
20	Wheather the notice as per clause has been issued	Yes
21	Remarks of the AEE and the daily rate of penalty proposed	Work execution done as per the consent of localities.
22	Remarks of the EE with the daily rate of penalty proposed	Bot may be Reached from 19-2-2018 to 12-3-2018, Penalty Rs: 1050=00

Assistant Engineer

Asst. Executive Engineer
Kodigehalli Sub Division

Assistant Executive Engineer,
Kodigehalli Sub Division,
Yelahanka Zone, B.B.M.P..
Bangalore.

Executive Engineer
Byatarayanapura Division,

Executive Engineer
Byatarayanapura Division
Yelahanka Zone, B.B.M.P.
Bangalore - 560 092

Chief Engineer
Yelahanka Zone